

No. Dok. : FM-LAP- D2-SOP-003-009	Formulir Preventive Cable Installation and Distribution Panel	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grand Mall Bekasi
 Date / time : Rabu 22 Mei 2025
 Brand / Type :
 Reg. Number :
 S/N :

Availability UPS :

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Indicator Lamp	Normal	Normal	OK
	b. Voltmeter & Ampere meter	Normal	Normal	OK
	c. Arrester	Normal	Normal	OK
	d. MCB Input UPS	Normal	Normal	OK
	e. MCB Output UPS	Normal	Normal	OK
	f. MCB Bypass	Normal	Normal	OK
2.	Performance Measurement			
	I. MCB Temperature		Maks 65 °C	OK
	a. Input UPS	30	Maks 65 °C	OK
	b. Output UPS	30	Maks 65 °C	OK
	c. Bypass UPS	25	Maks 65 °C	OK
	d. Load Rack	22	Maks 65 °C	OK
	e. Cooling unit (AC)	20	Maks 65 °C	OK
	II. Cable Temperature			OK
	a. Input UPS	35	Maks 65 °C	OK
	b. Output UPS	45	Maks 65 °C	OK
	c. Bypass UPS	44	Maks 65 °C	OK
	d. Load Rack	33	Maks 65 °C	OK
	e. Cooling unit (AC)	42	Maks 65 °C	OK
	f. Performance Check	33		
3.	Maksure All Cable Connection		Tightened	
	a. Spare of MCB Load Rack	Ada	Available	OK
	b. Single Line Diagram	Ada	Available	OK
	c. Phase-to-Neutral Measurement	220	180 – 240 VAC	OK
	d. Phase-to-Ground Measurement	220	180 – 240 VAC	OK

Notes / additional informations :

<u>Kabel distribusi normal</u>

Executor				Verifikator	Head Of Sub Departement
No	Nama	Mitra / Internal	Signature		
1	Adi	IMS		(_____) (_____)	
2					
3					
4					