

No. Dok. : FM-LAP- D2-SOP-003 -001	Formulir Preventive Maintenance 1 Phase UPS	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grandmall Bekasi
 Date / time : Selasa, 09.09.2025 Reg. Number : B3CD0100213 MA0066
 Brand / Type : ORION S/N : UNKSKBB0373
 Kapasitas : 3 kva

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Environment Condition	Clean	Clean, No dust	OK
	b. LED / display *)	Normal	Normal	OK
	c. Battery Connection	Tighten	Tighten, No Corrosion	OK
2	Performance and Capacity Check			
	a. AC input voltage	236.9	180-240 VAC	OK
	b. AC output voltage	220.6	210-240 VAC	OK
	c. Neutral – Ground Output Voltage	0.3	< 1 VAC	OK
	d. AC current input *)	2.44	≤ 14 A (UPS 3 kVA) ≤ 23 A (UPS 5 kVA) ≤ 27 A (UPS 6 kVA)	OK
	e. AC current output *)	2.43	≤ 10 A (UPS 3 kVA) ≤ 18 A (UPS 5 kVA) ≤ 22 A (UPS 6 kVA)	OK
	f. UPS temperature	27.8°C	0-40 °C	OK
	g. Output frequency	50.0	49.75-50.25 Hz	OK
	h. Charging voltage	107.4VDC	See Battery Performance table	OK
	i. Charging current	0.01 A dc	0 Ampere, on-line mode	OK
	j. FAN	Berputar	Berputar	OK
3	Backup Tests			
	a. UPS Switching test, from the main source (PLN) to back up mode, by turning off UPS input MCB	Normal	UPS Normal Operations	OK
	b. Battery voltage (on Backup Mode).			
	- Measurement I (at the beginning)	107.4VDC	See Battery Performance table	OK
	- Measurement II (15 th minutes)	97.7VDC	See Battery Performance table	OK
4	Power Alarm Monitoring Test			
	Makesure the Simonica alarm monitor, by turn off UPS power input MCB during UPS backup test operation	Normal	Simonica Alarm	OK

*) Choose the appropriate

Notes / additional informations:

--

Pelaksana

No	Nama	Departement	Sub Departement
1	Adi	IMS	JH
2	Suyitno	IMS	6
3			

Mengetahui

 Lintasarta (Dian fattu Rachman)	
--	---