

No. Dok. : FM-LAP- D2-SOP-003-009	Formulir Preventive Maintenance Ruang Shelter	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : *Grand mall Bekasi*
 Date / time : *Selasa, 09.09.2025*
 Brand / Type : *Shelter*
 Reg. Number : *-*
 S/N : *-*

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Kondisi Ruangan	<i>Bersih</i>	Bersih, tidak bocor, tidak kotor	<i>OK</i>
	b. Kondisi Kunci Ruang/Shelter	<i>Kuat</i>	Kuat, Mudah dibuka	<i>OK</i>
2.	Fasilitas Ruangan			
	a. Layout / Tata Ruang	<i>Normal</i>	Sesuai fungsi, kemudahan perawatan, kenyamanan penggunaan, keindahan	<i>OK</i>
	b. Kontrol Keamanan	<i>Aman</i>	Aman, dan Termonitor	<i>OK</i>
	c. Aksesibilitas	<i>Normal</i>	Alur pergerakan orang mudah dan tidak membahayakan, kemudahan akses ke perangkat	<i>OK</i>
	d. Aspek Teknis	<i>Tersedia</i>	Tersedia power, penangkal petir, grounding, pencahayaan, AC, Fire Protection, dan Termonitor.	<i>OK</i>

Notes / additional informations :

--

Pelaksana

No	Nama	Departement	Sub Departement
1	<i>Adi</i>	<i>IMS</i>	<i>IMS</i>
2	<i>Suyitno</i>	<i>IMS</i>	<i>IMS</i>
3			

Mengetahui

  Lintasarta (Dian Fattu Rachman)

No. Dok. : FM-LAP- D2-SOP-003 -003	Formulir Preventive Maintenance AC	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grandmall Bekasi
 Date / time : Selasa, 09.09.2025
 Brand / Type : Parasonic
 Kapasitas : 1 PK

Reg. Number : -
 S/N : AC 1 : 1710 26 22 843
AC 2 : 1710 26 22 849

NO.	Activity	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Environment Condition	<u>No dust</u>	No dust	<u>OK</u>
	b. Filter	<u>Clean</u>	Clean, No dust	<u>OK</u>
	c. Evaporator	<u>Clean</u>	Clean, No dust	<u>OK</u>
	d. LED & display (include remote control)	<u>Normal</u>	Normal	<u>OK</u>
	e. Air Flow	<u>Normal</u>	Fan operates normally, cool air flow	<u>OK</u>
2.	Room Temperature Shelter/ Indoor *)	<u>21,2</u> °C °C	≤ 22 °C Shelter/Ruangan ≤ 28 °C Outdoor Cabinet (ODC)	<u>OK</u>
3.	Input Current Air Cond. *)			
	AC 1 = <u>1</u> PK AC 2 = <u>1</u> PK AC 3 = PK AC 4 = PK AC 5 = PK AC 6 = PK AC 7 = PK	<u>2,90</u> Amp <u>2,85</u> Amp Amp Amp Amp Amp Amp	¾ -1 PK ≤ 4 A 2 PK ≤ 10 A 2 ½ PK ≤ 13,5 A 5-7 PK ≤ 8 A / Phase 10 PK ≤ 15 A / Phase 15 PK ≤ 25 A / Phase	AC 1 = <u>OK</u> AC 2 = <u>OK</u> AC 3 = AC 4 = AC 5 = AC 6 = AC 7 =

*) Choose the appropriate

Notes / additional informations:

Tekanan freon AC 1 130 psi . Tgl. produksi : 04/2020 (R32)
 Tekanan freon AC 2 130 psi . Tgl. produksi : 04/2020 (R32)

Pelaksana

No	Nama	Departement	Sub Departement
1	<u>Adi</u>	<u>IMS</u>	<u>IM</u>
2	<u>Supitno</u>	<u>IMS</u>	<u>IM</u>
3			

Mengetahui


Lintasarta
 (Dian fattu Rachman)

No. Dok. : FM-LAP- D2-SOP-003-013	Formulir Preventive Maintenance Battery	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : *Grandmall Bekasi*
 Date / time : *Selasa, 09.09.2022*
 Batt Temperature : *22,2°C*

Bank : \				Bank :				Bank :			
Batt. Brand : <i>G-Power 80Ah</i>				Batt. Brand :				Batt. Brand :			
No	Voltage	No	Voltage	No	Voltage	No	Voltage	No	Voltage	No	Voltage
1	<i>12,5</i>	11		1		11		1		11	
2	<i>12,6</i>	12		2		12		2		12	
3	<i>12,6</i>	13		3		13		3		13	
4	<i>12,5</i>	14		4		14		4		14	
5	<i>12,5</i>	15		5		15		5		15	
6	<i>12,6</i>	16		6		16		6		16	
7	<i>12,5</i>	17		7		17		7		17	
8	<i>12,4</i>	18		8		18		8		18	
9		19		9		19		9		19	
10		20		10		20		10		20	

* Measurement with load test (backup test UPS)
 * Standard min 10 VDC

Notes / additional informations :

-Tgl. produksi : 07 / 03 / 2022

Pelaksana :

No	Name	Perusahaan	Tanda Tangan
1.	<i>Adi</i>	<i>IMS</i>	<i>[Signature]</i>
2.	<i>Suyitno</i>	<i>IMS</i>	<i>[Signature]</i>
3.			

Mengetahui,


 (*Dian Fattu rachman*)

No. Dok. : FM-LAP- D2-SOP-003-010	Formulir Preventive Maintenance Rectifier	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : **Grandmall Bekasi**
 Date / time : **Selasa, 09-09-2025**
 Brand / Type : **EATON**
 Kap.Power Module : **Single/Dual/Three*)**

Reg. Number : **B3C00400030H00096**
 S/N : **344406259**

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Environment Condition	Clean	Clean, No dust	OK
	b. LED / display *)	Normal	Normal	OK
	c. Battery Connection	Tighten	Tighten, No Corrosion	OK
2	Performance and Capacity Check			
	a. AC Input Voltage	220,6	180-240 VAC	OK
	b. AC Current Input *)	-	≤ 5.5 A (Single Power Module) ≤ 11 A (Dual Power Module) ≤ 16.5 A (Three Power Module)	-
	c. DC Current Output *)	7 Adc	≤ 25 A (Single Power Module) ≤ 50 A (Dual Power Module) ≤ 75 A (Three Power Module)	ok
	d. Battery Temperature	-	0-30 °C	-
	e. Charging Voltage DC	54,46	48 – 55,3 VDC	OK
	f. Charging Current DC	-	Max 10% Battery Capacity (AH)	-
3	Backup Tests			
	a. Rectifier Switching test, from the main source (PLN) to back up mode, by turning off Rectifier input MCB	-	Rectifier Normal Operations	-
	b. Battery voltage (on Backup Mode).			
	- Measurement I (at the beginning)	-	Min 48 VDC	-
	- Measurement II (15 th minutes)	-	Min 42 VDC	-
4	Power Alarm Monitoring Test			
	Makesure the Simonica alarm monitor, by turn off UPS power input MCB during Rect backup test operation	-	Simonica Alarm Monitor fault conditions (Red Sign)	-

*) Choose the appropriate

Notes / additional informations:

--

Pelaksana :

No	Name	Perusahaan	Tanda Tangan
1	Adi	IMS	
2	Suyitno	IMS	
3			

Mengetahui,

 Lintasarta (Dian Fattu Rachman)
--

No. Dok. : FM-LAP- D2-SOP-003 -001	Formulir Preventive Maintenance 1 Phase UPS	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grandmall Bekasi
 Date / time : Selasa, 09.09.2025 Reg. Number : B3CD0100213 MA0066
 Brand / Type : ORION S/N : UNKSKBB0373
 Kapasitas : 3 kva

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Environment Condition	Clean	Clean, No dust	OK
	b. LED / display *)	Normal	Normal	OK
	c. Battery Connection	Tighten	Tighten, No Corrosion	OK
2	Performance and Capacity Check			
	a. AC input voltage	236,9	180-240 VAC	OK
	b. AC output voltage	220,6	210-240 VAC	OK
	c. Neutral – Ground Output Voltage	0,3	< 1 VAC	OK
	d. AC current input *)	2,44	≤ 14 A (UPS 3 kVA) ≤ 23 A (UPS 5 kVA) ≤ 27 A (UPS 6 kVA)	OK
	e. AC current output *)	2,43	≤ 10 A (UPS 3 kVA) ≤ 18 A (UPS 5 kVA) ≤ 22 A (UPS 6 kVA)	OK
	f. UPS temperature	27,8°C	0-40 °C	OK
	g. Output frequency	50,0	49.75-50.25 Hz	OK
	h. Charging voltage	107,4VDC	See Battery Performance table	OK
	i. Charging current	0,01 A dc	0 Ampere, on-line mode	OK
	j. FAN	Berputar	Berputar	OK
3	Backup Tests			
	a. UPS Switching test, from the main source (PLN) to back up mode, by turning off UPS input MCB	Normal	UPS Normal Operations	OK
	b. Battery voltage (on Backup Mode).			
	- Measurement I (at the beginning)	107,4VDC	See Battery Performance table	OK
	- Measurement II (15 th minutes)	97,7VDC	See Battery Performance table	OK
4	Power Alarm Monitoring Test			
	Makesure the Simonica alarm monitor, by turn off UPS power input MCB during UPS backup test operation	Normal	Simonica Alarm	OK

*) Choose the appropriate

Notes / additional informations:

--

Pelaksana

No	Nama	Departement	Sub Departement
1	Adi	IMS	JH
2	Suyitno	IMS	6
3			

Mengetahui

 Lintasarta (Dian fattu Rachman)	
--	---

No Dok : FM-LAP- D2-SOP-003-013	Formulir Preventive Maintenance Pole / Tower	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : **Grandmall Bekasi**
 Date / Time : **Selasa, 09.09.2025**
 Reg Number :
 Type Pole : SST/Pole/Tripole/Triangle/Triangle Wired
 Height :

No	Descriptions	Result	Operational Standard	Status (OK/NOK)
1	Visual Check			
	a. Kondisi Pondasi	Kuat	Kondisi tidak ada retakan, penurunan media tanah / beton gedung	OK
	b. Kondisi flange atau plat Pole/Tower pondasi	Tidak karat	Tidak karat, retakan besi, kuat	OK
	c. Kondisi Mur Baud plate Pondasi	Kuat	Kuat, tidak karat	OK
	d. Kondisi mur Baud Flange support	Kuat	Kuat, tidak karat	OK
	e. Kondisi tiap flange titik sambung pole/Sling	Kuat & kencang	Kuat dan kencang	OK
	f. Kondisi Tiang pole/tower	Tidak karat	Tidak karat	OK
	g. Kondisi Arm Antenna	Kuat	Kuat, Tidak Karat	OK
2	Pengukuran			
	a. Pengukuran kemiringan	Normal	Nilai ukur water pass, sama dengan nilai acuan sebelumnya	OK

Notes/additional information :

--

Pelaksana :

No	Nama Petugas	Perusahaan	Tanda Tangan
1	Adi	IMS	
2	Guyitno	IMS	
3			

Mengetahui :

 lintasarta Dian Fattu Rachman	
--	---

No Dok : FM-LAP- D2-SOP-003-014	Formulir Dokumentasi dan Pendataan Perangkat	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grandmall Bekasi
Date / Time : Selasa, 09.09.2025

NO	EQUIPMENT	QTY	STATUS		KETERANGAN
			ACTIVE	SHUTDOWN	
	Rak 1				
1.	OTB	3	✓		
2.	Poe port	1	✓		
3.	Poe port	1	✓		
4.	Poe port	1	✓		
5.	Poe Radwin "BKSGMBBW"	1	✓		
6.	Huawei	1	✓		
7.	Raisecom "BKSGMBSRO2"	1	✓		
8.	Kabel manajemen	2	✓		
9.	Cisco "BKSGMBSRO1"	1	✓		
10.	Raisecom "BKSGMBSRO"	1	✓		B2WN 0202011N01214
11.	Raisecom	1	✓		B2WN 0202010N00086
12.	Raisecom "BKSGMBXRO1"	1	✓		
13.	PDU	2	✓		
14.	ADTRAN	1	✓		B2WN 0150010D00374
15.	Co modem	1	✓		B2WN 01A4010300125
16.	Co modem	1	✓		
17.	Poe port "CT TO BSI"	1	✓		B2WS 0391205MA0477
18.	Raisecom	1	✓		
19.	Raisecom	1	✓		B2WN 01A4020401420
20.	Raisecom	1	✓		B2WN 01A4020402442
21.	Raisecom	1	✓		B2WN 01A4020401819
22.	Radio Link	1	✓		B2WS 023A010500465
23.	Radio Link	1	✓		B2WS 023A010500279
24.	radio Link	1	✓		B2WS 023A010500292
25.	Raisecom "BKSGMBSRO1"	1	✓		B2WN 0202011K00153
26.	Raisecom	1	✓		B2WN 0202011N00318
27.	Poe port	1	✓		B2WS 0391205MA0286

Notes / additional informations :

--

Pelaksana :

No	Nama Petugas	Perusahaan	Tanda Tangan
1	Adi	IMS	
2	Guyitno	IMS	
3			

Mengetahui :

 Lintasarta Dian Fattu Rachman	
--	---

