

No. Dok. : FM-LAP- D2-SOP-003 -001	Formulir Preventive Maintenance 1 Phase UPS	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location :
 Date / time :
 Brand / Type :
 Kapasitas :

Reg. Number :
 S/N :

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Visual Check			
	a. Environment Condition		Clean, No dust	
	b. LED / display *)		Normal	
	c. Battery Connection		Tighten, No Corrosion	
2	Performance and Capacity Check			
	a. AC input voltage		180-240 VAC	
	b. AC output voltage		210-240 VAC	
	c. Neutral – Ground Output Voltage		< 1 VAC	
	d. AC current input *)		≤ 14 A (UPS 3 kVA) ≤ 23 A (UPS 5 kVA) ≤ 27 A (UPS 6 kVA)	
	e. AC current output *)		≤ 10 A (UPS 3 kVA) ≤ 18 A (UPS 5 kVA) ≤ 22 A (UPS 6 kVA)	
	f. UPS temperature		0-40 °C	
	g. Output frequency		49.75-50.25 Hz	
	h. Charging voltage		See Battery Performance table	
	i. Charging current		0 Ampere, on-line mode	
	j. FAN		Berputar	
3	Backup Tests			
	a. UPS Switching test, from the main source (PLN) to back up mode, by turning off UPS input MCB		UPS Normal Operations	
	b. Battery voltage (on Backup Mode).			
	- Measurement I (at the beginning)		See Battery Performance table	
	- Measurement II (15 th minutes)		See Battery Performance table	
4	Power Alarm Monitoring Test			
	Makesure the Simonica alarm monitor, by turn off UPS power input MCB during UPS backup test operation		Simonica Alarm	

*) Choose the appropriate

Notes / additional informations:

--

Pelaksana

No	Nama	Departement	Sub Departement
1			
2			
3			

Mengetahui

(_____)
