

|                                   |                                                                    |                                                                                     |
|-----------------------------------|--------------------------------------------------------------------|-------------------------------------------------------------------------------------|
| No. Dok. : FM-LAP- D2-SOP-003-010 | <b>Formulir</b><br><b>Preventive Maintenance</b><br><b>Battery</b> |  |
| Versi : 1.0                       |                                                                    |                                                                                     |
| Hal : 1 dari 2                    |                                                                    |                                                                                     |
| Label : Internal                  |                                                                    |                                                                                     |

Location : Cikarang Trade Center  
 Date / time : 10 Mei 2025  
 Battery Temperature : 22  
 Battery Bank : 2

| Bank : 1 UPS                      |         |     |    |         |     | Bank : 1 Recti                      |         |     |    |         |     |
|-----------------------------------|---------|-----|----|---------|-----|-------------------------------------|---------|-----|----|---------|-----|
| Battery Type : Baterai Kering UPS |         |     |    |         |     | Battery Type : Baterai Kering Recti |         |     |    |         |     |
| Battery Brand : Ritar             |         |     |    |         |     | Battery Brand : Ritar               |         |     |    |         |     |
| End Device Batt : 65 AH           |         |     |    |         |     | End Device Batt : 65 AH             |         |     |    |         |     |
| No                                | Voltage | SOH | No | Voltage | SOH | No                                  | Voltage | SOH | No | Voltage | SOH |
| 1                                 | 12,5    | 85  | 11 |         |     | 1                                   | 12,7    | 85  | 11 |         |     |
| 2                                 | 12,5    | 75  | 12 |         |     | 2                                   | 12,6    | 85  | 12 |         |     |
| 3                                 | 12,5    | 72  | 13 |         |     | 3                                   | 12,4    | 70  | 13 |         |     |
| 4                                 | 12,5    | 75  | 14 |         |     | 4                                   | 13,4    | 80  | 14 |         |     |
| 5                                 | 12,5    | 70  | 15 |         |     | 5                                   |         |     | 15 |         |     |
| 6                                 | 12,6    | 90  | 16 |         |     | 6                                   |         |     | 16 |         |     |
| 7                                 | 12,4    | 50  | 17 |         |     | 7                                   |         |     | 17 |         |     |
| 8                                 | 12,4    | 80  | 18 |         |     | 8                                   |         |     | 18 |         |     |
| 9                                 |         |     | 19 |         |     | 9                                   |         |     | 19 |         |     |
| 10                                |         |     | 20 |         |     | 10                                  |         |     | 20 |         |     |

| Bank :            |         |     |    |         |     | Bank :            |         |     |    |         |     |
|-------------------|---------|-----|----|---------|-----|-------------------|---------|-----|----|---------|-----|
| Battery Type :    |         |     |    |         |     | Battery Type :    |         |     |    |         |     |
| Battery Brand :   |         |     |    |         |     | Battery Brand :   |         |     |    |         |     |
| End Device Batt : |         |     |    |         |     | End Device Batt : |         |     |    |         |     |
| No                | Voltage | SOH | No | Voltage | SOH | No                | Voltage | SOH | No | Voltage | SOH |
| 1                 |         |     | 11 |         |     | 1                 |         |     | 11 |         |     |
| 2                 |         |     | 12 |         |     | 2                 |         |     | 12 |         |     |
| 3                 |         |     | 13 |         |     | 3                 |         |     | 13 |         |     |
| 4                 |         |     | 14 |         |     | 4                 |         |     | 14 |         |     |
| 5                 |         |     | 15 |         |     | 5                 |         |     | 15 |         |     |
| 6                 |         |     | 16 |         |     | 6                 |         |     | 16 |         |     |
| 7                 |         |     | 17 |         |     | 7                 |         |     | 17 |         |     |
| 8                 |         |     | 18 |         |     | 8                 |         |     | 18 |         |     |
| 9                 |         |     | 19 |         |     | 9                 |         |     | 19 |         |     |
| 10                |         |     | 20 |         |     | 10                |         |     | 20 |         |     |

\* Measurement with load test ( backup test UPS /Rectifier)  
 \* Standard min 12 VDC/Battery  
 \* Standard SOH 80%

|                                   |                                                        |                                                                                     |
|-----------------------------------|--------------------------------------------------------|-------------------------------------------------------------------------------------|
| No. Dok. : FM-LAP- D2-SOP-003-010 | <b>Formulir<br/>Preventive Maintenance<br/>Battery</b> |  |
| Versi : 1.0                       |                                                        |                                                                                     |
| Hal : 2 dari 2                    |                                                        |                                                                                     |
| Label : Internal                  |                                                        |                                                                                     |

| No. | Descriptions                                                                                             | Result | Operational Standard | Status (OK/NOK) |
|-----|----------------------------------------------------------------------------------------------------------|--------|----------------------|-----------------|
| 1.  | Rectifier Switching test, from the main source (PLN) to back up mode, by turning off Rectifier input MCB | Normal |                      | OK              |
|     | a. Battery voltage ( on Backup Mode ).                                                                   | Normal |                      | OK              |
|     | b. Measurement I (at the beginning )                                                                     | 50     | Min 49 VDC           | OK              |
|     | c. Measurement II ( 15 <sup>th</sup> minutes )                                                           | 52,5   | Min 48 VDC           | OK              |

**Notes / additional informations :**

|                                                                                                                                                                                                        |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p><b><u>Baterai Normal</u></b><br/> <b><u>Tanggal Produksi battery 1 = 10/09/2021</u></b><br/> <b><u>Tanggal Produksi battery 2 = 10/08/2021</u></b><br/> <b><u>Baterai 2 berumur 5 tahun</u></b></p> |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

| Executor |       |                  |           | Verifikator | Head Of Sub<br>Departement |
|----------|-------|------------------|-----------|-------------|----------------------------|
| No       | Nama  | Mitra / Internal | Signature |             |                            |
| 1        | ADI   | IMS              |           |             |                            |
| 2        | Zikir | IMS              |           |             |                            |
| 3        |       |                  |           |             |                            |
| 4        |       |                  |           | ( _____ )   | ( _____ )                  |