

No. Dok. : FM-LAP- D2-SOP-003-008	Formulir Preventive Maintenance Lightning Protection and Grounding	
Versi : 1.0		
Hal : 1 dari 1		
Label : Internal		

Location : Grand Mall Bekasi
Date / time : Rabu 22 Mei 2025

No.	Descriptions	Result	Operational Standard	Status (OK/NOK)
1.	Physical Check			
	a. Air Terminal	30	Available < 45 with Antenna	OK
	b. Down Conductor Cable	35	Available (cable > 35 mmsq)	OK
	c. Ground Rod	Ada	Available, No Corrosion	OK
	d. Bonding Bar	Ada	Available, No Corrosion	OK
	e. Arrester Condition	Normal	Normal	OK
	f. Maksure All Equipment to Ground Bar	Yes	Yes	OK
	g. Maksure All Connection Tightened	Yes	Yes	OK
	h. OB Light Installed if With Tower	Yes	Yes & Normal Operation	OK
	i. Phasa On Site	1	1 Phasa / 3 Phasa	OK
2.	Performance Measurement			OK
	a. Arrester Cutoff Voltage (Power)	Normal	Green = Normal Red = Defect	OK
	b. Arrester Cutoff Voltage (Data)	Normal	Green = Normal Red = Defect	OK
	c. Tighten of Nut	Tightened	Tightened	OK

Notes / additional informations :

Normal

Executor				Verifikator	Head Of Sub Departement
No	Nama	Mitra / Internal	Signature		
1	Adi	IMS		(_____) (_____)	
2					
3					
4					