

DATA REMOTE					
Nama Pelanggan	: BANK NEGARA INDONESIA 1946 (PERSERO)			Nomor Jaringan	: 2021242440
Contact Person	: Pak Arya			Nomor Telepon	: +62 895-3320-85507
Alamat	: JL. CUT NYAK DIEN, KALIMALANG UJUNG				
Kota	:	Propinsi			:
No. SPK	: 078890/WO-LA/2021			Tanggal	: 20-May-2021 09:21
Jam Perintah	: 20-May-2021 09:21	Jam Persiapan	: 20-May-2021 10:23	Jam Berangkat	: 20-May-2021 10:23
				Jam Tiba Di Lokasi	: 20-May-2021 10:45
Jam Mulai Kerja	: 20-May-2021 10:50	Jam Selesai Kerja	: 20-May-2021 12:20	Jam Pulang	:
				Jam Tiba Di Kantor	:

GLOBAL CHECKLIST

DATA LOKASI	ELECTRICAL				ENVIRONMENT	
Latitude	1. Output Tegangan yg mengacu ke modem				1. AC Pendingin Ruangan	Ada
Longitude		PLN	UPS	IT	2. Suhu Ruangan Perangkat	26
Posisi Modem di Lt.	P-N	225.8 VAC	. VAC	. VAC		
Ruang	P-G	225.5 VAC	. VAC	. VAC		
	N-G	0.054 VAC	. VAC	. VAC		
	2. Grounding Bar terkoneksi ke Modem					

INDOOR AREA CHECKLIST

PERANGKAT MODEM	QUALITY PARAMETER	STANDARD	QUALITY PARAMETER			
			NMS / ENGINEER	ON SITE / TEKNISI	PERBAIKAN	HASIL AKHIR
Indikator Modem Merek :	POWER	ON (Green)			.	.
	109/DCD/LINK-WAN	ON			.	.
	TD/TXD/103	Blink				
	RD/RXD/104	Blink				
	RTS/105	ON				
	CTS/106	ON				
	Alarm LED	ON				
	Front Panel Display : All STU Modem Tainet Scorpio	Quality A No Counter CRC Error Connected xxx KBps		Connected KBps		
Modem FO	Optical LED Alarm	Green (ON)				
LC Signal Quality (Checked by Kop)	STU 160 STU 1088/2304 ADSL Modem	Jangkrik Keras SOS Keras Bersih, No Noise				
LC Signal Quality (Checked by AVO Meter)	STU 1088/2304, Tainet Adtran Express	400-700 Ω (Tlkm Area) 50-200 Ω (HRB Area) 48-50 VDc (QUAD CES SHDSL)	Ω Ω			

LINE CHECKLIST

CHECK POINT	LINE CHECKLIST	STANDARD	EXISTING	PERBAIKAN	HASIL AKHIR
Site Area	Kabel RJ-11	No Berkarat, No Bad Contact/Putus			
	Phone Box	No Berkarat, No Bad Contact/Putus			
	KTB/DP Wall	No Berkarat, No Bad Contact/Putus			
	DP Telkom	No Berkarat, No Bad Contact/Putus			
	Sub Gedung	No Berkarat, No Bad Contact/Putus			
	MDF Gedung	No Berkarat, No Bad Contact/Putus			
	T-Line Gedung	No Grounded, No Noised,Tdk Putus Sedikit Terminasi No Paralel Line Detected Tahanan Loop : 200-400 Ω	Ω		
HRB/R.Lintas	T-Line (TX,LC)	No Grounded, No Noised,Tdk Putus Tahanan Loop : 010-100 Ω	Ω		
	Kabel Data	OK, Tidak Kendor, Tdk Putus			
	Port Sentral	OK, Tidak Kendor, Tdk Putus			
Line FO	Cek Signal FO	OK, Signal Balik, Tidak Putus			
	Koneksi OTB	OK, Tidak Kendor, Tdk Putus			
Tes Konektivitas	Bit Error Rate	Durasi 15 Menit, no error			
	Ping	100 % reply, < 50 ms			